

Byram Township Municipal Complex (Timeline)

Actions to Date:

- March 2015 – Publicly advertised Request for Proposals for Architectural Services
- May 27, 2015 – Special Public Meeting to conduct interviews with prospective Architectural firms
- July 7, 2015 – Appointed FKA Architects – Resolution 100-2015
- October 20, 2015 – Special Presentation by Tom Kosten of FKA Architects Municipal Building Assessment
- November 16, 2015 – Public Discussion – Municipal Complex Programming Report
- December 15, 2015 – Authorized FKA Architects for Lakeland Bank Assessment – Resolution 190-2015
- February 2, 2016 – Authorized Harold Pellow & Associates – Environmental Assessment – Resolution 41-2016
- March 16, 2016 – Special Public Workshop – Review Environmental Analysis, Cost Analysis and Building Options.
- April 5, 2016 – Authorized Harold Pellow & Associates – Preconstruction meeting with NJDEP – Resolution 64-2016
- June 6, 2016 – Public Discussion – Capital Projects Committee – Municipal Facility
- June 21, 2016 – Special Public Presentation of Municipal Complex Master Plan
- July 5, 2016 – Introduction of Bond Ordinance
- July 19, 2016 – Public Hearing and Vote for Final Approval of Bond Ordinance

Proposed Schedule going Forward (subject to change):

- Council Tours of other recent municipal building projects (July – September 2016)
- Request for Proposals, Review of Responses and Interview of Architectural Firms (July – September 2016)
- Council Appoints Architectural Firm for Design, including bidding and building construction (September 2016)
- Council Authorizes Municipal Engineer for permitting and site engineering services (September 2016)
- Byram Day (September 24, 2016) – public input and tours of existing facilities
- Design/Permitting Phase (September 2016 – April 2017) – includes workshops for public input on building design
- Public Bidding – May 2017